

Annual Environmental Report

2020



Tubbercurry

D0092-01

CONTENTS

1 EXECUTIVE SUMMARY AND INTRODUCTION TO THE 2020 AER

- 1.1 ANNUAL STATEMENT OF MEASURES
- 1.2 TREATMENT SUMMARY
- 1.3 ELV OVERVIEW
- 1.4 LICENSE SPECIFIC REPORT INCLUDED IN AER

2 TREATMENT PLANT PERFORMANCE AND IMPACT SUMMARY

- 2.1 TUBBERCURRY WWTP - 2020 - TREATED DISCHARGE
 - 2.1.1 INFLUENT SUMMARY - TUBBERCURRY WWTP - 2020
 - 2.1.2 EFFLUENT MONITORING SUMMARY - TUBBERCURRY WWTP - 2020 -
 - 2.1.3 AMBIENT MONITORING SUMMARY FOR THE TREATMENT PLANT DISCHARGE -
 - 2.1.4 OPERATIONAL REPORTS SUMMARY FOR TUBBERCURRY WWTP - 2020
 - 2.1.5 SLUDGE/OTHER INPUTS TO TUBBERCURRY WWTP - 2020

3 COMPLAINTS SUMMARY

- 3.1 REPORTED INCIDENTS SUMMARY
 - 3.1.1 SUMMARY OF INCIDENTS
 - 3.1.2 SUMMARY OF OVERALL INCIDENTS

4 INFRASTRUCTURAL ASSESSMENT AND PROGRAMME OF IMPROVEMENTS

- 4.1 STORM WATER OVERFLOW IDENTIFICATION AND INSPECTION REPORT
 - 4.1.1 SWO IDENTIFICATION AND INSPECTION SUMMARY REPORT
- 4.2 REPORT ON PROGRESS MADE AND PROPOSALS BEING DEVELOPED TO MEET THE IMPROVEMENT PROGRAMME REQUIREMENTS
 - 4.2.1 SPECIFIED IMPROVEMENT PROGRAMME SUMMARY
 - 4.2.2 IMPROVEMENT PROGRAMME SUMMARY
 - 4.2.3 SEWER INTEGRITY RISK ASSESSMENT

5 LICENCE SPECIFIC REPORTS

- 5.1 PRIORITY SUBSTANCES ASSESSMENT

6 CERTIFICATION AND SIGN OFF

- 6.1 SUMMARY OF AER CONTENTS

7 APPENDIX

- 7.1 AMBIENT MONITORING SUMMARY

1 EXECUTIVE SUMMARY AND INTRODUCTION TO THE 2020 AER

This Annual Environmental Report has been prepared for D0092-01, Tubbercurry, in Sligo in accordance with the requirements of the wastewater discharge licence for the agglomeration. Specified reports where relevant are included as an appendix to the AER.

1.1 ANNUAL STATEMENT OF MEASURES

A summary of any improvements undertaken is provided where applicable.

A new WwTP is currently under construction, this phase is 100% complete and we are currently at the commissioning phase. the WwTP will be completed and fully operational by Q3 of 2021

1.2 TREATMENT SUMMARY

The agglomeration is served by a wastewater treatment plant(s)

- Tubbercurry WWTP - 2020 with a Plant Capacity PE of 3500, the treatment type is 2 - Secondary treatment

1.3 ELV OVERVIEW

The overall compliance of the final effluent with the Emission Limit Values (ELVs) is shown below. More detailed information on the below ELV's can be found in Section 2.

Discharge Point Reference	Treatment Plant	Discharge Type	Compliance Status	Parameters failing if relevant
TPEFF2700D0092SW004	Tubbercurry WWTP - 2020	Treated	Non-Compliant	Ammonia-Total (as N) mg/l ortho-Phosphate (as P) - unspecified mg/l

1.4 LICENCE SPECIFIC REPORTING INCLUDED IN AER

Assessment / Report	Included in AER
There are no Licence Specific Reports included in the AER.	

2 TREATMENT PLANT PERFORMANCE AND IMPACT SUMMARY

2.1 TUBBERCURRY WWTP - 2020 - TREATED DISCHARGE

2.1.1 INFLUENT MONITORING SUMMARY - TUBBERCURRY WWTP - 2020

A summary of influent monitoring for the treatment plant is presented below. This monitoring is primarily undertaken in order to determine the overall efficiency of the plant in removing pollutants from the raw wastewater.

Parameters	Number of Samples	Annual Max	Annual Mean
Total Nitrogen mg/l	11	64.3	20.68
COD-Cr mg/l	11	1585	311.84
Suspended Solids mg/l	11	885	161.75
BOD, 5 days with Inhibition (Carbonaceo mg/l	11	476	103.47
Total Phosphorus (as P) mg/l	12	15.5	3.28
Hydraulic Capacity	N/A	25629	1949

If other inputs in the form of sludge / leachate are added to the WWTP then these are included in Section 2.1.5 if applicable.

Significance of Results:

The annual mean hydraulic loading is less than the peak Treatment Plant Capacity. The annual maximum hydraulic loading is greater than the peak Treatment Plant Capacity. Further details on the plant capacity and efficiency can be found under the sectional 'Operational Performance Summary'.

2.1.2 EFFLUENT MONITORING SUMMARY - TPEFF2700D0092SW004

Parameter	WWDL ELV (Schedule A)	ELV with Condition 2 Interpretation included Note 1	Interim % reduction from influent concentration	Number of sample results	Number of exceedances	Number of with Condition 2 Interpretation included	Annual Mean	Overall Compliance (Pass/Fail)
COD-Cr mg/l	125	250	N/A	12	N/A	N/A	37.24	Pass
BOD, 5 days with Inhibition (Carbonaceous) mg/l	25	50	N/A	12	N/A	N/A	3.59	Pass
Suspended Solids mg/l	25	62.5	N/A	12	N/A	N/A	8.59	Pass
pH pH units	9	9	N/A	12	N/A	N/A	8	Pass
Ammonia-Total (as N) mg/l	2	2.4	N/A	10	1	1	0.47	Fail
ortho-Phosphate (as P) - unspecified mg/l	0.65	0.78	N/A	10	1	1	0.22	Fail
Total Phosphorus (as P) mg/l	N/A	N/A	N/A	10	N/A	N/A	0.45	
Total Nitrogen mg/l	N/A	N/A	N/A	10	N/A	N/A	7.22	

Notes:

1 – This represents the Emission Limit Values after the Interpretation provided for under Condition 2 of the licence is applied

Cause of Exceedance(s):

Plant operating above capacity, new plant under construction at time of exceedance not yet fully operational.

Significance of Results:

The WwTP is non compliant with the ELV's set in the wastewater discharge license. The impact on receiving waters is assessed further in section 2.

2.1.3 AMBIENT MONITORING SUMMARY FOR THE TREATMENT PLANT DISCHARGE TPEFF2700D0092SW004

A summary of monitoring from ambient monitoring points associated with the wastewater discharge is provided in the sections below. For discharges to rivers upstream (U/S) and downstream (D/S) location data is provided. For other ambient points in lakes, coastal or transitional waters, monitoring data from the most appropriate monitoring station is selected.

The table below provides details of ambient monitoring locations and details of any designations as sensitive areas.

Ambient Monitoring Point from WWDL (or as agreed with EPA)	Irish Grid Reference	River Station Code	Bathing Water	Drinking Water	FWPM	Shellfish	WFD Status
Upstream	151339, 312040	RS34T020040	No	No	No	No	Poor
Downstream	151078, 311707	RS34T020050	No	No	No	No	Poor

The results for ambient results and / or additional monitoring data sets are included in the **Appendix 7.1 - Ambient monitoring summary**

Significance of Results:

The WWTP discharge was not compliant with the ELV's set in the wastewater discharge licence.

The ambient monitoring results meet the required EQS. The EQS relates to the Oxygenation and Nutrient Conditions set out in the Surface Water Regulations 2009.

Based on ambient monitoring results a deterioration in Ammonia, BOD and Ortho-P, concentrations downstream of the effluent discharge is noted.

The discharge from the wastewater treatment plant does not have an observable negative impact on the Water Framework Directive status.

2.1.4 OPERATIONAL PERFORMANCE SUMMARY - TUBBERCURRY WWTP - 2020

2.1.4.1 Treatment Efficiency Report - Tubbercurry WWTP - 2020

Treatment efficiency is based on the removal of key pollutants from the influent wastewater by the treatment plant. In essence the calculation is based on the balance of load coming into the plant versus the load leaving the plant. The efficiency is presented as a percentage removal rate.

A summary presentation of the efficiency of the treatment process including information for all the parameters specified in the licence is included below:

Parameter	Influent mass loading (kg/year)	Effluent mass emission (kg/year)	Efficiency (% reduction of influent load)
TN	12026	3137	74
cBOD	60159	2000	97
SS	94042	4793	95
TP	1831	198	89
COD	181307	20772	89

Note: The above data is based on sample results for the number of dates reported

2.1.4.2 Treatment Capacity Report Summary - Tubbercurry WWTP - 2020

Treatment capacity is an assessment of the hydraulic (flow) and organic (the amount of pollutants) load a treatment plant is designed to treat versus the current loading of that plant.

Tubbercurry WWTP - 2020	
Peak Hydraulic Capacity (m ³ /day) - As Constructed	3500
DWF to the Treatment Plant (m ³ /day)	338
Current Hydraulic Loading - annual max (m ³ /day)	25629

Tubbercurry WWTP - 2020	
Average Hydraulic loading to the Treatment Plant (m ³ /day)	1949
Organic Capacity (PE) - As Constructed	3500
Organic Capacity (PE) - Collected Load (peak week) ^{Note1}	2420
Organic Capacity (PE) - Remaining	1080
Will the capacity be exceeded in the next three years? (Yes/No)	No

Nominal design capacities can be based on conservative design principles. In some cases assessment of existing plants has shown organic capacities significantly higher than the nominal design capacity. Accordingly plants that appear to be overloaded when comparing a collected peak load with the nominal design capacity can be fully compliant due to the safety factors in the original design.

2.1.5 SLUDGE / OTHER INPUTS - TUBBERCURRY WWTP - 2020

'Other inputs' to the waste water treatment plant are summarised in table below

Input type	Quantity	Unit	P.E.	% of load to WWTP	Included in Influent Monitoring (Y/N)?	Is there a leachate/sludge acceptance procedure for the WWTP?	Is there a dedicated leachate/sludge acceptance facility for the WWTP? (Y/N)
There is no Sludge and Other Input data for the Treatment Plant included in the AER.							

3 COMPLAINTS AND INCIDENTS

3.1 COMPLAINTS SUMMARY

A summary of complaints of an environmental nature is included below.

Number of Complaints	Nature of Complaint	Number Open Complaints	Number Closed Complaints
There were no relevant environmental complaints in 2020.			

3.2 REPORTED INCIDENTS SUMMARY

Environmental incidents that arise in an agglomeration are reported on an on-going basis in accordance with our waste water discharge licences. Where an incident occurs and it is reportable under the licence, it is reported to the Environmental Protection Agency through their Environmental Data Exchange Network, or in some instances by telephone. Some incidents which arise in the agglomeration are recorded by Irish Water but may not be reportable under our licence for example where the incident does not have an impact on environmental performance.

A summary of reported incidents is included below.

3.2.1 SUMMARY OF INCIDENTS

Incident Type	Cause	No. of incident occurrences	Recurring (Y/N)	Closed (Y/N)
Breach of ELV	Shock load to the WWTP	1	Yes	Yes
Abatement Equipment offline	Plant or equipment breakdown at WWTP	1	No	Yes

3.2.2 SUMMARY OF OVERALL INCIDENTS

Question	Answer
Number of Incidents in 2020	2
Number of Incidents reported to the EPA via EDEN in 2020	2
Explanation of any discrepancies between the two numbers above	N/A

4 INFRASTRUCTURAL ASSESSMENTS AND PROGRAMME OF IMPROVEMENTS

4.1 STORM WATER OVERFLOW IDENTIFICATION AND INSPECTION REPORT

A summary of the operation of the storm water overflows and their significance where known is included below:

4.1.1 SWO IDENTIFICATION

WWDL Name / Code for Storm Water Overflow	Irish Grid Ref.	Included in Schedule A4 of the WWDL	Significance of the overflow(High / Medium / Low)	Assessed against DoEHLG Criteria	No. of times activated in 2020 (No. of events)	Total volume discharged in 2020 (m3)	Monitoring Status
TBC	152101, 311952	Yes	Medium	Not Meeting	Unknown	Unknown	Unknown
SW2	152150, 311922	Yes	Medium	Not Meeting	Unknown	287668	Monitored
SW3	151117, 311784	Yes	Low	Meeting	Unknown	Unknown	Not Monitored
TBC	152101, 311952	Yes	Medium	Not Meeting	Unknown	Unknown	Unknown

SWO Summary	
How much sewage was discharged via SWOs in the agglomeration in the year (m3)?	Unknown
Is each SWO identified as not meeting DoEHLG Guidance included in the Programme of Improvements?	Yes

SWO Summary	
The SWO Assessment included the requirements of relevant of WWDL schedules?	Yes
Have the EPA been advised of any additional SWOs / changes to Schedule C3 and A4 under Condition 1.7?	N/A

4.2 REPORT ON PROGRESS MADE AND PROPOSALS BEING DEVELOPED TO MEET THE IMPROVEMENT PROGRAMME REQUIREMENTS.

4.2.1 SPECIFIED IMPROVEMENT PROGRAMME SUMMARY

A wastewater discharge licence may require a number of reports on specific subject areas to be prepared for the agglomeration in question. These reports are submitted to the EPA as part of the Annual Environmental Report. This section provides list of the various reports required for this agglomeration and a brief summary of their recommendations.

Specified Improvement Programmes (under Schedule A and C of WWDL)	Description	Licence Schedule	Licence Completion Date	Date Expired? (N/NA/Y)	Status of Works	Timeframe for Completing the Work	Comments
D0092-SIP:01	Construction of outfall pipe to River Moy and pumping station	C	30/06/2016	Yes	Works Completed	31/12/2020	
D0092-SIP:02	Discharges to be discontinued (SW002)	A	30/06/2016	Yes	Works Completed		
D0092-SIP:03	Waste Water Treatment plant and ancillary works	C	30/06/2016	Yes	Works Completed	31/12/2020	

A summary of the status of any improvements identified by under Condition 5.2 is included below.

4.2.2 IMPROVEMENT PROGRAMME SUMMARY

Improvement Identifier	Improvement Description / or any Operational Improvements	Improvement Source	Expected Completion Date	Comments
There are no Improvements Programme for this Agglomeration.				

4.2.3 SEWER INTEGRITY RISK ASSESSMENT

The utilisation of multiple capital maintenance programmes and the outputs of the workshops with the Local Authority Operations Staff held under the programme can be used to satisfy the requirements of Condition 5 regarding network integrity. Improvement works identified by way of these programmes and workshops will be included in the Improvements Summary Table.

5 LICENCE SPECIFIC REPORTS

A wastewater discharge licence may require a number of reports on specific subject areas to be prepared for the agglomeration in question. These reports are submitted to the EPA as part of the Annual Environmental Report. This section provides list of the various reports required for this agglomeration and a brief summary of their recommendations.

5.a Licence Specific Reports Summary Table

Licence Specific Report	Required by licence	Year included in AER	Included in this AER	Reference to relevant section of AER
Priority Substances Assessment	Yes	2014	No	

5.1 PRIORITY SUBSTANCES ASSESSMENT

The Priority Substances Assessment Report has been included in the AER 2014

6 CERTIFICATION AND SIGN OFF

6.1 SUMMARY OF AER CONTENTS

Parameter	Answer
Does the AER include an Executive Summary?	Yes
Does the AER include an assessment of the performance of the Waste Water Works (i.e. have the results of assessments been interpreted against WWDL requirements and or Environmental Quality Standards)?	Yes
Is there a need to advise the EPA for consideration of a Technical Amendment / Review of the licence?	No
List reason e.g. additional SWO identified	N/A
Is there a need to request/advise the EPA of any modification to the existing WWDL with respect to condition 4 changes to monitoring location, frequency etc	No
List reason e.g. changes to monitoring requirements	N/A
Have these processes commenced?	N/A
Are all outstanding reports and assessments from previous AERs included as an appendix to this AER	Yes

I certify that the information given in this Annual Environmental Report is truthful, accurate and complete:

Signed: Date: 13/07/2021

This AER has been produced by Irish Water's Environmental Information System (EIMS) and has been electronically signed off in that system for and on behalf of ,

Katherine Walshe

Acting Head of Environmental Regulation.

7 APPENDIX

Appendix
Appendix 7.1 - Ambient monitoring summary

Tubbercurry Monitoring Summary 2020

Tubbercurry Upstream (RS34M020311)							
Date	Ammonia N (mg/L)	BOD, 5 days with inhibition (Carbonaceous) (mg/L)	Dissolved Oxygen (mg/l)	Ortho-P (mg/l)	pH (pH units)	Temperature (Degrees C)	Total Nitrogen N (mg/L)
30/01/2020	0.025	1.6	11	0.0035	7.7	7	0.7
14/02/2020	0.018	2.1	12	0.005	7.7	6.1	
27/03/2020	0.011	1	8	0.0035	7.9	8.3	0.7
22/05/2020	0.0035	1.7	10	0.0035	8.1	11.8	1.77
08/07/2020	0.013	1	9	0.006	7.6	12.7	2.6
24/07/2020	0.013	0.7	8	0.007	7.6	14.1	1.77
07/08/2020	0.051	1	8	0.018	7.8	16.9	1.77
30/09/2020	0.011	2.7	9	0.029	7.8	12	
23/10/2020	0.048	1.2	9	0.019	7.7	9	2.5
27/11/2020	0.0035	0.7	11	0.007	7.8	7.1	1.77
Mean	0.0197	1.37	9.5	0.01015	7.77	10.5	1.6975
EQS (Mean)	0.065	1.5		0.035			

Tubbercurry Downstream (RS34M020320)							
Date	Ammonia N (mg/L)	BOD, 5 days with inhibition (Carbonaceous) (mg/L)	Dissolved Oxygen (mg/l)	Ortho-P (mg/l)	pH (pH units)	Temperature (Degrees C)	Total Nitrogen N (mg/L)
30/01/2020	0.027	1.8	11	0.025	7.8	7.1	0.7
14/02/2020	0.015	1.8	11	0.012	7.8	6.2	
27/03/2020	0.024	1.3	8	0.038	8.1	8.1	0.7
22/05/2020	0.067	5.6	9	0.041	7.9	11.8	1.77
08/07/2020	0.011	0.7	9	0.006	7.6	12.7	2.8
24/07/2020	0.007	0.7	8	0.016	7.7	14.2	1.77
07/08/2020	0.496	2.7	8	0.024	7.7	17	1.77
30/09/2020	0.06	1.7	9	0.014	7.8	12	
23/10/2020	0.064	0.7	9	0.0035	7.7	9	2.5
27/11/2020	0.0035	0.7	10	0.006	7.8	7.3	1.77
Mean	0.07745	1.77	9.2	0.01855	7.79	10.54	1.7225
EQS	0.065	1.5		0.035			